


Report on Working Group # 2 The MU2E detector: calorimeter

S.Miscetti LNF INFN Frascati

MUSE Scientific Board meeting 24-Apr-2018

CsI production: status and open problems

- 22 SICCAS pre-series crystals received and QA controlled in January
- 1st batch of 50 St. Gobain pre-series crystals received → wrapped and QA controlled
 → 18 rejected for mech. problems <u>shipping them back to St.Gobain, now</u>
- Production with SICCAS started end of March (30 + 30 pieces)
 30 pieces received, 20 wrapped and QA controlled, all OK, 10 shipped to Caltech
- ^{2nd} batch of 50 St.Gobain pre-series crystals received on 9th of April
 - \rightarrow mechanical problem persists, OK for optical part
 - → 32 rejected. Discussion in progress with St.Gobain.



- Irradiation with dose 2 pieces/batch/producer OK
- Preparing shipping of few pieces for additional dose tests




🛟 Fermilab


CsI production/QA charts in preparation

2

A production chart is in preparation ··· both for crystals and SiPMs SICCAS production



Csl optical parameters




- On the positive side: forgetting mechanical specs the optical parameters of these crystals is excellent → exceeding technical requirements.
- Also the radiation induced noise (phosphorescence) is below our limit even with SiPM readout (< 250 keV with PMT , < 550 keV with SiPMs)

7 Fermilab

24 Apr 2018


All QA stations at SiDET are functional now

ORC reviews completed for all 5 station stations (QA + RIN crystals), Dimensional + MTTF + QA (I-V, Gain*PDE) SiPMs



Fermilab

SiPMs production: QA plots




- First 3 production batches received from Hamamatsu (the last one on the 20th of April)
- Each monthly batch is around 290 SiPMs (12 batches / tot = 3500)
- Few % rejected (3-4) due to tails on the Idark RMS distribution
- Dimensional and MTTF tests satisfactory (···so far)
- Irradiation tests (5 pieces/batch) will be carried out with neutron at HZDR (Dresden)

Fermilab

24 Apr 2018

Improving with Full Size Mockup



- □ Stepped inserts realized and mounted on full size Mockup disk
- □ Survey of shapes and positioning of inserts done
- First test of piling up dummy crystals started
 60 crystals wrapped so far
- □ Realistic 3D routing of cables started



	- X -	Y	
Begin (mm)	- ther	milab 0.00	
End (mfr1) ^{Ap}		-0.00	
Direction	-0.000000	-0.000000	_1
Proj. Ang.	Rx from Y	Ry from Z	R
(dea)	-90.0000	-180.0000	